

**The Consolidated Report of Activities
for the Quarter Ended June 30, 2025**

For

The Stipulated Order on Sewer System (CWA Case)
as Entered on September 30, 2023

By United States District Judge Henry T. Wingate

In Case Number 3:12-cv-790-HTW-LGI

The United States and the State of Mississippi

v

The City of Jackson, Mississippi

July 31, 2025

Prepared by Edward "Ted" Henifin, P.E.

The Interim Third-Party Manager

Of the City of Jackson's Drinking Water and Sewer Systems

Table of Contents

List of Figures	1
Executive Summary	1-2
Introduction and Purpose	1-3
Section 1: Summary Tables of Sanitary Sewer Overflows and Bypasses	1-3
1.1 Sanitary Sewer Overflows (SSOs).....	1-3
1.2 Prohibited Bypasses	1-3
Section 2: Narrative Report	2-4
2.1 Projects and Activities.....	2-4
Management, Operations and Maintenance (MOM) Plans	2-5
2.2 Delays	2-5
2.3 Sewer Project Priority List and Implementation Schedule	2-5
2.4 Accounting of Expenditures.....	2-7
2.5 Proposed ITPM Professional Sewer Budget.....	2-8
2.6 Projection of Work for Upcoming Quarter.....	2-9
2.7 Supplemental Environmental Program	2-9
Attachment A: Collection System SSO Data.....	A-1

List of Figures

Table 1. JXN Water Master Schedule for Priority Projects	2-5
Table 2. JXN Water Expenditures vs. Budget for FY25	2-7
Table 3. Proposed ITPM Professional Sewer Budget for OCT 25 thru SEP 26.....	2-8
Table A-1. Municipally Owned April Collection System SSOs.....	A-1
Table A-2. April Frontage Rd Collapse SSO Details	A-2
Table A-3. April West Bank Interceptor (WBI) SSOs	A-2
Table A-4. Privately Owned April Collection System SSOs	A-2
Table A-5. Municipally Owned May Collection System SSOs	A-4
Table A-6. May Frontage Rd Collapse SSO Details.....	A-5
Table A-7. May West Bank Interceptor (WBI) SSOs.....	A-5
Table A-8. April Pump Station SSOs	A-5
Table A-9. May Pump Station SSOs.....	A-6
Table A-10. June Pump Station SSOs	A-6
Table A-11. Privately Owned May Collection System SSOs	A-6

Table A-12. Municipally Owned June Collection System SSOs..... A-7
Table A-13. June Frontage Rd Collapse SSO Details..... A-8
Table A-14. June West Bank Interceptor (WBI) SSOs..... A-8
Table A-15. Privately Owned June Collection System SSOs..... A-8

Executive Summary

JXN Water made substantial progress on sewer system issues in the Second Quarter of 2025. These accomplishments included:

1. Resolving 76 SSOs occurring in the quarter on municipally owned assets.
2. Cleaning and televising 132,490 linear feet of sewer mains this quarter. This brings the cumulative total up to 1,036,573 linear feet since the effective date of the Stipulated Order.

There were two extraordinary SSOs which occurred during the quarter. One was on the West Bank Interceptor at the aerial crossing of Hanging Moss Creek. Heavy rains caused high stream flows which eroded the streambank and undermined a junction structure. The structure tilted and caused the concrete pipe to fail at the structure. Because of the physical arrangement of the piping and manholes it took several days to establish bypass pumping to stop the SSO. Work is proceeding to secure funding and put in place a permanent solution.

The second extraordinary SSO occurred at Frontage Road at a pipe collapse. At this location, wastewater exits the pipe, flows along the route and re-enters the pipe. No SSO reaches State waters at this location. This location is a part of JXN Water's planned work under an ARPA-funded work order that has already been assigned to a contractor.

JXN Water remains committed to improving the performance of the sewer system, including the treatment plants. We continue to seek funding to support these improvements.

Introduction and Purpose

This Quarterly Sewer Status Report has been prepared pursuant to Section 17 of the Stipulated Order entered on 9/30/2023, which states that the ITPM shall submit to the Parties and file on the Court's docket written status reports on its progress in implementing the Stipulated Order.

Section 1: Summary Tables of Sanitary Sewer Overflows and Bypasses

1.1 Sanitary Sewer Overflows (SSOs)

The Jackson sanitary sewer system has seen significant improvements, but it will take time to rehabilitate after decades of neglect. We not only have addressed the hundreds of sewer defects and overflows that were previously ignored, but we are keeping up with newly identified overflows and defects.

In Appendix A, Table A-1, Table A-5, and Table A-12 summarize the sewer overflows from the Jackson system during April, May, and June, respectively. All of these overflows during the quarter have stopped as of June 30th, 2025. Not included in these tables is the SSO resulting from the Frontage Rd collapse. Table A-2, Table A-6, and Table A-13 show the monthly volumes from Frontage Rd collapse for April, May, and June. Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system without reaching waters of the State.

Also attached are Table A-4, Table A-11, and Table A-15, which summarize 85 new overflows that have occurred from privately-owned sewer laterals. 55 of these overflows, about 64%, are ongoing. It is also likely that private lateral overflows reported in prior quarterly reports remain ongoing. JXN Water is not responsible for these overflows. Instead, the Mississippi DEQ and City of Jackson are responsible for resolving these unpermitted private sewer lateral releases. JXN Water has provided timely notice to the Mississippi DEQ of these overflows.

Table A-3, Table A-7, and Table A-14 in Appendix A show the West Bank Interceptor (WBI) SSOs experienced in April, May, and June. Due to long-standing neglect of the system, it experiences excessive inflow and infiltration during rain events resulting in capacity-related SSOs for all three months during the quarter. Included in this data is the extraordinary SSO at the aerial crossing of Hanging Moss Creek. Heavy rains caused high stream flows which eroded the streambank and undermined a junction structure. The structure tilted and caused the concrete pipe to fail at the structure. Because of the physical arrangement of the piping and manholes it took several days to establish bypass pumping to stop the SSO. Work is proceeding to secure funding and put in place a permanent solution.

Finally, Table A-8, Table A-9, and Table A-10 detail the pump station SSO events that occurred in April, May, and June.

1.2 Prohibited Bypasses

There were no prohibited bypasses experienced by the system during this reporting period.

Section 2: Narrative Report

Because of a chronic failure to properly operate the Sewer System over a period of years, on September 30, 2023, the U.S. District Court for the Southern District of Mississippi entered a Stipulated Order on the Sewer System and appointed an Interim Third-Party Manager, Edward “Ted” Henifin, and JXN Water to maintain the City of Jackson, MS Sewer System. This quarterly report summarizes activities affecting the operation of the Sanitary Sewer System serving the City of Jackson, Mississippi during the 2nd quarter of 2025.

2.1 Projects and Activities

JXN Water staff evaluates all the sewer calls that are received by the call center. All locations of concern are promptly visited and evaluated to identify any public sewer-related issues. JXN Water hired Closed Circuit Television (CCTV) and construction contractors to help address the sewer issues found throughout the City of Jackson, Mississippi.

In the Queens area sewer, approximately 42,250 linear feet (LF) of pipes have been cleaned and/or televised since the stipulated order went into effect. 29 sewer repair locations and 2,368 LF of cured-in-place pipe (CIPP) have been completed in the Queens sewer area by the JXN Water Sewer Team since the effect of the stipulated order.

Systemwide, approximately 132,490 LF of sewer were assessed and, as necessary, cleaned this quarter through the annual sewer cleaning and CCTV contract. Since JXN Water has been responsible for sewer, a total of approximately 1,036,573 LF have been assessed and addressed to date.

All of the 2,200 service requests referenced in the Stipulated Order have been evaluated. Sewer locations requiring repairs have either been made or are scheduled to be addressed.

Construction contractors have completed 12 sewer failure repairs—and 39 service lateral repairs through the SEP Project—throughout Jackson this quarter. The total number of repaired sewer failure locations to date is 610. This figure includes emergency sewer failures as well as many unlisted locations due to priority of the issues presented. Not included in this figure are 18 manhole frame/lid repair/raising repairs completed this quarter; A total of 157 such repairs have been completed to date.

29,071 LF of CIPP have been completed to date. Over 5,000 LF of sewer line have been pipe-bursting. During the Pipe Bursting process, our contractor also installed new service lateral taps that were tied into the system for these line segments.

The following project work was performed in the 2nd quarter of 2025, funded by the American Rescue Plan Act (ARPA):

- Rehabilitated 2,862 LF of existing 6" to 12" diameter gravity sewer main by installation of CIPPL
- Rehabilitated 6 sanitary sewer laterals
- Performed two 6-inch diameter open cut point repairs

Management, Operations and Maintenance (MOM) Plans

The ITPM submitted updated MOM Plans for agency review on September 29, 2024 in accordance with the terms of the Stipulated Order. These plans included the Gravity Line Maintenance Plan, the Sewer Overflow Response Plan, the Pump Station Operations and Maintenance Plan and the Fats, Oils and Grease Control Plan. USEPA issued an approval letter on December 20, 2024 for all updated plans except the Pump Station O&M Plan where there are two comments to address. The revised Pump Station O&M Plan incorporating USEPA comments will be submitted for agency review during the 2nd quarter of 2025.

2.2 Delays

The audited financial statement is not ready and will be submitted after it is received from auditors.

2.3 Sewer Project Priority List and Implementation Schedule

The ITPM submitted an updated list of Priority Projects and their associated implementation schedule on December 18, 2024 in accordance with the terms of the Stipulated Order. The implementation schedule is contingent upon acquiring adequate funding for each of the projects. The schedule is also contingent upon the United States Army Corps of Engineers (USACE) where Section 219 funding is being used. USEPA approved the list and schedule on December 20, 2024.

An updated implementation schedule for the Priority Projects is shown in Table 1 below. Please note that completion dates are dependent on securing funding on a timely basis and subject to change based on actual receipt of funds. No changes to this table are noted from previous quarterly report.

Table 1. JXN Water Master Schedule for Priority Projects		
Priority Ranking	Project Name	Project Description
1	Queens Area Sewer Rehabilitation Project	Rehabilitation of the sewers within the Queens Project Area 3-6 focusing on, but not necessarily limited to, dry weather SSO reduction and point repairs to address sewer line collapses.
Original Projection - Completion 12/31/2025		No change from original projection.
2	Emergency Sewer Failures	Complete cleaning and closed-circuit television (CCTV) for the rehabilitation and/or replacement of the Emergency Sewer Failure locations listed in Appendix C.
Original Projection - Completion 12/31/2025		Actual Completion 12/31/2024
3	Annual Sewer Cleaning & CCTV Contract	Contract for annual sewer cleaning and CCTV, and complete 100 miles/year. Coordinate this annual cleaning and CCTV work with the prioritized Service Request Investigations below.
Original Projection - Completion 12/31/2024		Contract is in place and cleaning and inspection will be ongoing throughout the term of the Order.
4	Investigate Service Request Locations	Contract an annual investigation of sewer issues coming from the 2,200 Service Request locations and coordinate cleaning and CCTV with the Annual Sewer Cleaning & CCTV Contract above.
Original Projection - Completion 12/31/2024		Actual Completion 12/31/2024
5	Mill Street Sewer Rehabilitation Project	Re-route 2,200 linear feet of sewer that crosses a railroad (RR) yard, where the sewer line has collapsed underneath the RR tracks. A new sewer line will be constructed around the RR yard and the existing sewer line will be filled with flowable fill and abandoned in place.

Original Projection - Reevaluation complete 12/31/2024.		Reevaluation has been completed. Pump station and gravity pipe options evaluated. Gravity pipe selected. Reroute approximately 2200 linear feet(lf) of 15" sewer line under railroad (RR) yard and replace with approximately 5000 lf of 24" gravity sewer along Mill Street. Abandon existing sewer in RR yard. Estimated substantial completion July 30, 2026
6	West Bank Interceptor Rehabilitation	Complete the cleaning and rehabilitation of the West Bank Interceptor (WBI) for Project 6 Segment Phase (MH IT0118 to MH IT0136). This repair will address the low manhole that is believed to be a major contributing source of inflow during a river stage in excess of 26 ft. The project will also address any needed grouting work of the interceptor and manholes in the Country Club area of the WBI. Identify additional major river water inflow locations and defects causing significant volumes during a river stage above 26 ft. Develop and implement the repair plan, including a schedule of implementation.
Original Projection - Reevaluation complete 12/31/2024.		Reevaluation is complete. Clean approximately 8600 lf of 48" and 54" sewer, CIPP approximately 700 lf of sewer from MH IT0118 to IT0120 and rehabilitate 38 manholes that have significant inflow defects and/or are impacted by flooding at river stage 26. Estimated substantial completion August 30, 2026
7	Savanna WWTP 100 MGD Peak Flow Wastewater Pump	Replace the 100 million gallons per day (MGD) Peak Flow Pump that discharges flow from the Influent Pump Station to the Stormwater Lagoon cells.
Original Projection Completion 9/30/2026		USACE to purchase and install new pump with VFD. Estimated substantial completion October 30, 2026
8	Savanna WWTP Emergency Repairs/Replace Dewatering Equipment	Replace 54-inch line from inside Influent Pump Station to Headworks, replace return activated sludge (RAS) Pump # 2, and install permanent dewatering equipment to eliminate monthly cost for renting two belt filter presses.
Original Projection - Reevaluation Completion 12/31/2024		Reevaluation complete. Elements include: <ul style="list-style-type: none"> • Replace trash screens with automated bar screens • Repair and rehabilitate IPS wet well • Repair 84-in force main • Correct hydraulic issues including effluent channel opening in Anoxic Basin • Replace SC4 mechanism • Construct SC6 and install 3rd RAS pump in RAS PS 2 • Replace gravity thickener mechanisms (2 units) • Procure/install new trailer mounted belt presses (2 units) Estimated substantial completion February 28, 2028.
9	Savanna Peak Cell Lagoon Cells	Clean out the three peak flow lagoon cells at the Savanna WWTP.
Original Projections - Completion 10/31/2026		Estimated Substantial Completion July 31, 2028
10	Trahan WWTP Rehabilitation	Conduct a Comprehensive Performance Evaluation and a Composite Correction Program (CCP) for the Trahan WWTP. Implement the CCP as schedule permits. Make immediate repairs to maintain operations as needed.
Original Projection - CCP Complete 12/31/2025 Implementation schedule to be determined in CCP		Estimated Completion of CCP 12/31/2025. Implementation schedule to be included in CCP.
11	Savanna WWTP Phase 1B Type 2 Improvements	Construct new septage/Fat, Oils, and Grease (FOG) receiving station, rehabilitate one screw pump at the Effluent Pump Station, add 6th secondary clarifier, add new dewatering equipment, add covered sludge storage facilities along with new waste activated sludge (WAS) storage tank, construct new gravity thickeners, address structural deterioration in Influent Pump



		Stations, and rehabilitate the 84-inch line from Sludge Lagoons to Pump Station.
Original Projection- Reevaluation complete 12/31/2024. Construction complete TBD		Reevaluation has been completed. Most elements addressed in Project 8 above. New element to be constructed is additional dewatered cake storage. Estimated substantial completion is January 31, 2031.

2.4 Accounting of Expenditures

Table 2 below shows expenditures from the Sewer O&M account for Fiscal Year 2025 (FY25) funded by the local revenues collected. Table 3 shows expenditures from the Professional Services account, also funded by local revenues with the exception of the ITPM Compensation, which is funded with interest earned on JXN Water accounts.

Table 2. JXN Water Expenditures vs. Budget for FY25			
	ACTUAL	BUDGET	% OF BUDGET
Sewer Expenses			
Cleaning and Maintenance	\$3,621,329.55	\$3,600,000.00	100.59%
Metering - Sewer Expenses	\$137,416.00	\$130,000.02	105.70%
Plant O & M - Sewer	\$8,847,916.79	\$9,060,000.00	97.66%
Program Management	\$1,023,061.59	\$1,170,000.00	87.44%
Sewer Repairs	\$2,264,960.45	\$3,000,000.00	75.50%
Total Sewer Expenses	\$15,900,884.38	\$16,960,000.02	93.76%
Capital Projects			
ARPA – Large Repair Term Contract	\$845,249.21		
ARPA – Lining Contract	\$1,574,462.02		
ARPA – Small Repair Term Contract	\$684,212.26		
Total Capital Projects	\$3,103,923.49	\$0.00	
TOTAL	\$19,004,807.87	\$16,960,000.02	112.06%

2.5 Proposed ITPM Professional Sewer Budget

Table 3 presents the proposed IPTM Professional Sewer Budget for Fiscal Year 2026 (FY26).

Table 3. Proposed ITPM Professional Sewer Budget for OCT 25 thru SEP 26	
	BUDGET
ITPM Compensation - \$10,000/month	
<ul style="list-style-type: none"> • Salary • Living expenses • Travel expenses 	\$120,000
<i>ITPM Compensation Sub-total</i>	<i>\$120,000</i>
ITPM Staff Compensation and Expenses	
<ul style="list-style-type: none"> • Local deputy administrator/senior project manager • Project managers/contract inspectors • Contract administrator/invoice processor • Environmental compliance manager • Other staff as needed 	
<ul style="list-style-type: none"> • Payroll taxes, fringe benefits, and human resources administration 	\$10,000
<i>ITPM Staff Compensation and Expenses Sub-total</i>	<i>\$10,000</i>
ITPM Contractor and Consultant Support and Services	
General and regulatory legal support	\$25,000
Program Manager – Brown and Caldwell	\$900,000
On Site Manager – Q Solutions	\$720,000
<i>ITPM Contractor and Consultant Support and Services Sub-total</i>	<i>\$1,645,000</i>
Other Direct Expenses	
<ul style="list-style-type: none"> • Phones and computers for ITPM and staff • Professional liability insurance • Office supplies/miscellaneous consumables • Other direct expenses as needed 	
<i>Other Direct Expenses Sub-total</i>	<i>\$0</i>
<i>OVERALL ITPM PROFESSIONAL BUDGET TOTAL</i>	<i>\$1,775,000</i>

2.6 Projection of Work for Upcoming Quarter

JXN Water Sewer Cleaning and CCTV Contractors will continue to clean and televise the sewer system throughout the City. This work will focus on known issue locations that have not been previously evaluated. Also, new locations with issues called in by residents and businesses throughout the City will continue to be evaluated.

JXN Water will continue to prioritize sewer repairs based on the impacts it causes to its customers, first addressing overflows and backups to structures and sensitive properties (playground, schools, healthcare, and high traffic/safety issues). JXN Water plans to perform the following work during the next quarter:

- Clean and CCTV 25 miles of sewer throughout the city's sewer system.
- Perform approximately 15 construction sewer repairs in the City's sewer system.
- Perform Cured in Place Pipe (CIPP) construction of approximately 5,000 linear feet (LF) of sewers in the City's sewer system using ARPA funds.

2.7 Supplemental Environmental Program

As defined on the EPA website, the Supplemental Environmental Program (SEP) is an environmentally beneficial project that a violator voluntarily agrees to undertake in settlement of a civil penalty action, as an option to offset some portion of the monetary penalty. The SEP should be a project that a violator will not otherwise be required to perform. One main goal of SEPs is to improve the environmental health of communities that have been put at risk due to the violation of an environmental law. The City of Jackson set up and partially executed a SEP program to replace or repair sewer laterals for homeowners who met certain criteria. The sewer lateral is the sewer line that runs from the homeowner's property to the utility's main line.

The City of Jackson as part of the Sewer Stipulated Order transferred the unexecuted funds from their SEP to JXN Water. The Stipulated Order required that JXN Water make best efforts over the four (4) years from the order effective date to implement the SEP pursuant to the extent of the balance remaining in the City's escrow fund for the SEP.

JXN Water has been very deliberate in how it has used the transferred funds thus far to make sure that the funds are executed in the most effective and efficient manner for the benefit of those residing in the HUD qualified census tract areas. To date, JXN water has repaired sewer laterals for thirty-nine properties expending approximately \$354,502.43. JXN Water plans to totally exhaust the remaining SEP funds by the end of the calendar year.

Attachment A: Collection System SSO Data

Table A-1. Municipally Owned April Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
3/31/25 10:30 AM	155 OFFUTT ST	Ground Surface (defective pipe underground)	2.66	7,993.75	Yes	Town	Municipal	Collapsed Pipe	SSO Stopped
4/2/25 1:22 PM	766 LAKELAND DR	Manhole	0.15	151.39	Yes	Belhaven	Municipal	Solids	SSO Stopped
4/3/25 12:41 PM	5943 WESTMOORE DR	Manhole	0.10	97.92	No	Hanging Moss	Municipal	Solids	SSO Stopped
4/6/25 9:23 AM	5935 WESTMORE DR	Manhole	0.04	40.00	No	Hanging Moss	Municipal	Solids	SSO Stopped
4/7/25 10:12 AM	338 EASTVIEW ST	Manhole	0.00	0.00	Yes	Lynch	Municipal	Solids	SSO Stopped
4/10/25 8:36 AM	4824 CHASTAIN DR	Manhole	0.19	194.44	Yes	Eubanks	Municipal	Solids	SSO Stopped
4/13/25 5:45 PM	N WEST ST/OFFUTT ST	Manhole	0.05	104.17	Yes	Town	Municipal	Bypass Pump Failure	SSO Stopped
4/15/25 2:31 PM	1782 FAIRWOOD DR	Manhole	0.00	0.00	No	Hanging Moss	Municipal	Undetermined	SSO Stopped
4/15/25 5:28 PM	705 CHESTNUT ST	Manhole	0.05	77.08	Yes	Town	Municipal	Rags	SSO Stopped
4/18/25 12:00 PM	3844 W NORTHSIDE DR	Ground Surface (defective pipe underground)	4.96	24,815.97	Yes	Town	Municipal	Collapsed Pipe	SSO Stopped
4/24/25 11:37 AM	691 TIFTON DR	Manhole	0.15	147.22	Yes	Cany	Municipal	Grease / Rags	SSO Stopped
4/25/25 2:15 PM	2025 N SIWELL ROAD	Cleanout	0.31	94.37	No	Trahon	Municipal	Solids	SSO Stopped
4/27/25 7:19 AM	125 E RANKIN ST	Ground Surface (defective pipe underground)	0.05	225.69	Yes	Town	Municipal	Collapsed Pipe	SSO Stopped
4/30/25 10:18 AM	121 QUEEN JOANNA LANE	Manhole	0.29	286.11	Yes	Lynch	Municipal	Solids	SSO Stopped

Table A-2. April Frontage Rd Collapse SSO Details									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
3/17/25 9:08 AM	6103 FRONTAGE ROAD	Ground Surface (defective pipe underground)	30.00	8,999,996.53	No	White Oak	Municipal	Collapsed Pipe	SSO Ongoing*

* - Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system.

Table A-3. April West Bank Interceptor (WBI) SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
4/6/25 2:30 AM	3315 LAKELAND TER	Manhole	0.21	62,500.00	Yes	Eubanks	Municipal	Excessive Flow	SSO Stopped
4/6/25 2:53 AM	410 S JEFFERSON ST	Manhole	0.30	88,958.33	Yes	Bakers	Municipal	Excessive Flow	SSO Stopped
4/6/25 2:56 AM	4686 E CHERYL DR	Manhole	1.00	300,000.00	Yes	Hanging Moss	Municipal	Excessive Flow	SSO Stopped
4/6/25 2:58 AM	345 SAINT ANDREWS DR	Manhole	0.67	100,000.00	Yes	Pearl	Municipal	Excessive Flow	SSO Stopped
4/6/25 2:58 AM	345 SAINT ANDREWS DR	Manhole	0.67	100,000.00	Yes	Pearl	Municipal	Excessive Flow	SSO Stopped
4/6/25 3:00 AM	345 SAINT ANDREWS DR	Manhole	0.71	106,250.00	Yes	Pearl	Municipal	Excessive Flow	SSO Stopped

Table A-4. Privately Owned April Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
4/1/25 8:59 AM	2905 CHARLESTON DR	Cleanout	29.63	8,887.70	No	Cany	Private	Undetermined	SSO Ongoing
4/1/25 9:49 AM	336 HOUSTON AVE	Cleanout	2.11	631.87	No	Lynch	Private	Undetermined	SSO Stopped
4/2/25 12:45 PM	2527 HONEYSUCKLE LANE	Cleanout	0.07	20.83	No	Hanging Moss	Private	Undetermined	SSO Stopped
4/2/25 2:05 PM	236 EISENHOWER ST	Cleanout	28.41	8,523.95	No	Lynch	Private	Undetermined	SSO Ongoing
4/3/25 11:20 AM	525 BRIARCLIFF CIR	Ground Surface (defective pipe underground)	27.53	8,258.33	No	Cany	Private	Undetermined	SSO Ongoing
4/4/25 12:39 PM	1269 WINTERVIEW DR	Cleanout	0.77	231.46	No	Purple	Private	Undetermined	SSO Stopped
4/7/25 11:46 AM	1709 CENTRAL ST	Cleanout	0.00	0.00	No	Lynch	Private	Undetermined	SSO Stopped
4/7/25 12:07 PM	1311 FOURTH AVE	Ground Surface (defective pipe underground)	23.50	7,048.54	No	Town	Private	Collapsed Pipe	SSO Ongoing
4/7/25 4:14 PM	3930 SKYVIEW DR	Cleanout	23.32	6,997.08	No	Town	Private	Undetermined	SSO Ongoing



4/8/25 9:58 AM	121 SYCAMORE LANE	Cleanout	22.58	6,775.41	No	Trahon	Private	Undetermined	SSO Ongoing
4/8/25 11:56 AM	2117 W RIDGEWAY ST	Cleanout	22.50	6,750.83	No	Town	Private	Undetermined	SSO Ongoing
4/8/25 1:36 PM	3330 ELRAINE BLVD	Cleanout	0.00	0.00	No	Town	Private	Undetermined	SSO Stopped
4/9/25 5:00 PM	219 S PARK DR	Cleanout	21.29	6,387.50	No	White Oak	Private	Undetermined	SSO Ongoing
4/10/25 11:48 AM	5815 OLD CANTON RD	Cleanout	20.51	6,152.50	No	Purple	Private	Undetermined	SSO Ongoing
4/10/25 1:30 PM	307 COOPER ROAD	Cleanout	3.84	1,151.67	No	Cany	Private	Undetermined	SSO Ongoing
4/11/25 8:03 AM	4208 RICHMOND CIR	Cleanout	19.66	5,899.37	No	Town	Private	Undetermined	SSO Ongoing
4/11/25 8:40 AM	4621 KIRKLEY DR	Cleanout	19.64	5,891.66	No	Hanging Moss	Private	Undetermined	SSO Ongoing
4/11/25 1:48 PM	120 W. MAYES ST	Manhole	0.23	225.00	Yes	Town	Private	Undetermined	SSO Stopped
4/11/25 2:29 PM	140-B JACKSON WEST BLVD	Cleanout	19.40	5,818.95	No	Lynch	Private	Undetermined	SSO Ongoing
4/12/25 6:40 PM	925 OLEANDER AVE	Ground Surface (defective pipe underground)	18.22	5,466.66	No	Three Mile	Private	Collapsed Pipe	SSO Ongoing
4/14/25 8:25 AM	808 W PORTER ST	Cleanout	16.65	4,994.79	No	Lynch	Private	Undetermined	SSO Ongoing
4/14/25 1:24 PM	229 WESTON ST	Cleanout	0.00	0.00	No	Lynch	Private	Undetermined	SSO Stopped
4/15/25 3:00 PM	804 W PORTER ST	Cleanout	15.37	4,612.50	No	Lynch	Private	Undetermined	SSO Ongoing
4/15/25 3:18 PM	5866 KINDER DR	Cleanout	15.36	4,608.75	No	Purple	Private	Undetermined	SSO Ongoing
4/16/25 8:44 AM	5813 OLD CANTON RD	Cleanout	14.64	4,390.83	No	Purple	Private	Undetermined	SSO Ongoing
4/16/25 3:50 PM	452 FORD AVE	Cleanout	14.34	4,302.08	No	Town	Private	Undetermined	SSO Ongoing
4/21/25 11:40 AM	5363 QUEEN CHRISTINA LANE	Cleanout	9.51	2,854.16	No	Lynch	Private	Undetermined	SSO Ongoing
4/21/25 12:59 PM	5694 HIGHLAND DR	Cleanout	9.46	2,837.70	No	Hanging Moss	Private	Undetermined	SSO Ongoing
4/23/25 10:00 AM	1906 BOLING ST	Ground Surface (defective pipe underground)	7.58	2,275.00	No	Town	Private	Undetermined	SSO Ongoing
4/24/25 2:50 PM	3250 OAK FOREST DR	Cleanout	6.38	1,914.58	No	Cany	Private	Undetermined	SSO Ongoing
4/24/25 3:19 PM	2527 BELVEDERE DR	Cleanout	6.36	1,908.54	No	Three Mile	Private	Undetermined	SSO Ongoing
4/28/25 11:39 AM	2826 OBANNON DR	Ground Surface (defective pipe underground)	2.51	754.37	No	Town	Private	Undetermined	SSO Ongoing
4/29/25 9:30 AM	349 QUEEN MARGARET LANE	Cleanout	1.60	481.25	No	Lynch	Private	Undetermined	SSO Ongoing
4/29/25 2:52 PM	100 APACHE DR	Manhole	0.09	133.33	No	Trahon	Private	Solids	SSO Stopped
4/29/25 8:25 PM	4644 MEADOW RIDGE DR	Cleanout	1.15	344.79	No	Eubanks	Private	Undetermined	SSO Ongoing
4/30/25 10:50 AM	20 N HILL PKWY	Private manhole	0.55	548.60	No	Eubanks	Private	Undetermined	SSO Ongoing
4/30/25 5:10 PM	3307 SUNCREST DR	Cleanout	0.28	85.41	No	Cany	Private	Undetermined	SSO Ongoing



Table A-5. Municipally Owned May Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
5/1/25 12:04 PM	3330 ELRAINE BLVD	Cleanout	0.06	18.96	No	Town	Municipal	Grease	SSO Stopped
5/1/25 11:15 AM	119 WOODSIA LANE	Ground Surface (defective pipe underground)	0.20	98.96	Yes	Eubanks	Municipal	Solids	SSO Stopped
5/5/25 7:26 AM	1705 E NORTHSIDE DR	Ground Surface (defective pipe underground)	0.31	308.33	Yes	Eastover	Municipal	Solids	SSO Stopped
5/5/25 12:55 PM	190 INDUSTRIAL DR	Manhole	0.16	234.38	No	Town	Municipal	Solids	SSO Stopped
5/6/25 9:51 AM	4338 WILL O RUN DR	Ground Surface (defective pipe underground)	0.23	7,020.83	Yes	Trahon	Municipal	Collapsed Pipe	SSO Stopped
5/7/25 5:11 PM	JAMES POLK PL	Ground Surface (defective pipe underground)	0.08	227.08	Yes	Bogue Chitto	Municipal	Solids	SSO Stopped
5/7/25 4:48 PM	1624 WESTBROOK ROAD	Cleanout	0.00	-	No	Purple	Municipal	Solids	SSO Stopped
5/10/25 5:25 PM	5152 CANTON HEIGHTS DR	Manhole	3.11	2,487.78	Yes	Hanging Moss	Municipal	Excessive Flow	SSO Stopped
5/10/25 3:46 PM	730 COLONIAL CIR	Manhole	2.67	7,997.92	Yes	Purple	Municipal	Excessive Flow	SSO Stopped
5/10/25 3:35 PM	5830 FERNCREEK DR	Manhole	2.70	8,095.83	Yes	Purple	Municipal	Excessive Flow	SSO Stopped
5/10/25 4:34 PM	206 NIMITZ ST	Cleanout	2.69	3,502.78	No	Lynch	Municipal	Excessive Flow	SSO Stopped
5/10/25 9:24 AM	5409 QUEEN MARY LANE	Cleanout	3.02	905.21	No	Lynch	Municipal	Excessive Flow	SSO Stopped
5/10/25 9:24 PM	5403 QUEEN MARY LANE	Cleanout	2.52	755.21	No	Lynch	Municipal	Excessive Flow	SSO Stopped
5/12/25 11:27 AM	1025 BRIARWOOD DR	Manhole	0.00	-	Yes	White Oak	Municipal	Excessive Flow	SSO Stopped
5/12/25 12:36 PM	248 COLEBROOK AVE	Manhole	0.85	1,694.44	Yes	Lynch	Municipal	Excessive Flow	SSO Stopped
5/12/25 12:15 PM	6303 LYNDON B JOHNSON DR	Manhole	0.87	1,747.22	Yes	Belhaven	Municipal	Excessive Flow	SSO Stopped
5/15/25 1:23 PM	2288 FIRST AVE	Ground Surface (defective pipe underground)	0.00	-	Yes	Lynch	Municipal	Grease	SSO Stopped
5/20/25 10:44 AM	CHENNAULT AVE	Ground Surface (defective pipe underground)	11.55	11,552.77	Yes	Lynch	Municipal	Collapsed Pipe	SSO Ongoing
5/20/25 11:20 AM	6571 GEORGE WASHINGTON DR	Manhole	0.26	3,895.83	Yes	Bogue Chitto	Municipal	Grease / Solids	SSO Stopped
5/20/25 12:36 PM	723 S PRENTISS ST	Cleanout	0.10	28.96	No	Lynch	Municipal	Solids	SSO Stopped
5/21/25 6:47 PM	1247 S. WEST ST	Ground Surface (defective pipe underground)	0.56	16,833.33	Yes	Town	Municipal	Collapsed Pipe	SSO Stopped
5/23/25 4:10 PM	6623 FRANKLIN D ROOSEVELT DR	Ground Surface (defective pipe underground)	0.02	-	Yes	Bogue Chitto	Municipal	Solids	SSO Stopped
5/24/25 11:20 AM	6546 FRANKLIN D ROOSEVELT DR	Manhole	0.03	83.33	Yes	Bogue Chitto	Municipal	Excessive Flow	SSO Stopped
5/26/25 11:47 AM	6356 LYNDON B JOHNSON DR	Manhole	0.05	253.47	Yes	Bogue Chitto	Municipal	Excessive Flow	SSO Stopped
5/26/25 6:15 PM	1542 WINCHESTER ST	Cleanout	0.14	43.13	No	Hanging Moss	Municipal	Solids	SSO Stopped
5/27/25 11:34 AM	1900 EASTOVER DR	Cleanout	0.00	-	Yes	Eastover	Municipal	Solids	SSO Stopped



5/27/25 3:33 PM	126 HANDFORD PL	Cleanout	2.03	607.50	No	Lynch	Municipal	Excessive Flow	SSO Stopped
5/27/25 12:33 PM	220 MCDOWELL PARK CIR	Cleanout	0.12	35.00	No	Cany	Municipal	Solids	SSO Stopped
5/28/25 3:29 PM	228 LORENZ BLVD	Manhole	0.09	132.29	Yes	Three Mile	Municipal	Solids	SSO Stopped
5/30/25 11:10 AM	3101 TERRY ROAD	Cleanout	0.07	22.08	No	Hardy	Municipal	Collapsed Pipe	SSO Stopped

Table A-6. May Frontage Rd Collapse SSO Details

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
3/17/25 9:08 AM	6103 FRONTAGE ROAD	Ground Surface (defective pipe underground)	31.00	9,299,996.53	No	White Oak	Municipal	Collapsed Pipe	SSO Ongoing*

* - Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system.

Table A-7. May West Bank Interceptor (WBI) SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
5/6/25 11:17 PM	3315 LAKELAND TER	Manhole	0.26	77,708.33	Yes	Eubanks	Municipal	Excessive Flow	SSO Stopped
5/10/25 5:26 PM	4686 E CHERYL DR	Manhole	1.02	306,250.00	Yes	Hanging Moss	Municipal	Excessive Flow	SSO Stopped
5/10/25 1:30 PM	3315 LAKELAND TER	Manhole	0.77	231,250.00	Yes	Eubanks	Municipal	Excessive Flow	SSO Stopped
5/17/25 5:30 PM	3315 LAKELAND TER	Manhole	0.06	3,125.00	Yes	Eubanks	Municipal	Excessive Flow	SSO Stopped
5/17/25 3:00 PM	410 S JEFFERSON ST	Manhole	3.00	900,000.00	Yes	Belhaven	Municipal	Excessive Flow	SSO Stopped
5/28/25 11:03 AM	4772 E MASSENA DR	Manhole	3.54	60,172,719.91	Yes	Hanging Moss	Municipal	Collapsed Pipe	SSO Ongoing

Table A-8. April Pump Station SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
4/19/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	Rags	Repaired that day



Table A-9. May Pump Station SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
5/1/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	Rags	Repaired that day
5/6/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	Rags	Repaired that day
5/6/2025	840 East River Place LS097	Wet well overflow	1 day	100 Gallons	No		Municipal	rags	Repaired that day
5/16/2025	1900 Wallace St LS084 Westside #1	Neighbor's clean out	1 day	20 gallons	No	Lynch Creek	Municipal	City power outage	Repaired that day
5/20/2025	4075 Siwell Rd LS070	Manhole	2 days	50 Gallons	No	Trahon Creek	Municipal	Rags	Repaired that day

Table A-10. June Pump Station SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
6/3/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	Rags	Repaired that day
6/8/2025	Cedar Hills #3 LS011 201 Cedarwood Dr	Wetwell overflow	1 day	20 gallons	No	Trahon Creek	Municipal	rags	Repaired that day
6/9/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	rags	Repaired that day
6/12/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	rags	Repaired that day
6/17/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	rags	Repaired that day
6/26/2025	4075 Siwell Rd LS070	Manhole	1 day	30 Gallons	No	Trahon Creek	Municipal	rags	Repaired that day

Table A-11. Privately Owned May Collection System SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
5/1/25 3:20 PM	365 CEDARS OF LEBANON DR	Cleanout	30.36	9,108.33	No	Hanging Moss	Private	Undetermined	SSO Ongoing
5/1/25 8:48 AM	140 STRAFFORD ST	Cleanout	30.63	9,190.00	No	Lynch	Private	Undetermined	SSO Ongoing
5/2/25 11:38 AM	3939 WARNER AVE	Cleanout	29.52	8,854.58	No	Town	Private	Undetermined	SSO Ongoing
5/5/25 10:58 AM	439 BROADVIEW ST	Cleanout	17.96	5,387.08	No	Town	Private	Collapsed Pipe	SSO Stopped
5/7/25 11:33 AM	5846 CLUB VIEW DR	Ground Surface (defective pipe underground)	0.00	-	No	Purple	Private	Undetermined	SSO Stopped
5/8/25 4:28 PM	349 QUEEN MARGARET LANE	Cleanout	23.31	6,994.16	No	Lynch	Private	Undetermined	SSO Ongoing
5/9/25 3:16 PM	3534 EDWARDS AVE	Cleanout	22.36	6,709.16	No	Eubanks	Private	Undetermined	SSO Ongoing



5/12/25 4:15 PM	2059 ROBINSON ST	Ground Surface (defective pipe underground)	0.81	242.50	Yes	Lynch	Private	Solids	SSO Stopped
5/14/25 2:59 PM	3804 N WABASH AVE	Cleanout	0.00	-	No	Town	Private	Undetermined	SSO Stopped
5/14/25 4:33 PM	1167 PRIMROSE ST	Cleanout	17.31	5,193.12	No	CANEY	Private	Undetermined	SSO Ongoing
5/15/25 3:35 AM	510 E HILLSDALE DR	Cleanout	16.85	5,055.20	No	Lynch	Private	Undetermined	SSO Ongoing
5/15/25 10:51 AM	5866 KINDER DR	Cleanout	16.55	4,964.37	No	Purple	Private	Undetermined	SSO Ongoing
5/16/25 4:44 PM	515 SYKES ROAD	Cleanout	0.12	34.79	No	Cany	Private	Grease	SSO Stopped
5/16/25 9:39 AM	308 MCTYER AVE	Ground Surface (defective pipe underground)	0.00	-	No	Town	Private	Undetermined	SSO Stopped
5/19/25 9:12 AM	1254 MACON ST	Cleanout	0.00	-	No	Lynch	Private	Grease	SSO Stopped
5/19/25 2:37 PM	229 WESTON ST	Cleanout	0.00	-	No	Lynch	Private	Undetermined	SSO Stopped
5/20/25 1:19 PM	440 BEATTY ST	Ground Surface (defective pipe underground)	11.45	3,433.54	Yes	Town	Private	Undetermined	SSO Ongoing
5/21/25 8:06 AM	126 HANDFORD PL	Cleanout	0.00	-	No	Lynch	Private	Undetermined	SSO Stopped
5/22/25 3:39 PM	317 CEDARS OF LEBANON DR	Cleanout	9.35	2,804.37	No	Hanging Moss	Private	Undetermined	SSO Ongoing
5/23/25 2:02 PM	410 COLONIAL CIR	Cleanout	8.42	2,526.00	No	White Oak	Private	Undetermined	SSO Ongoing
5/27/25 10:44 AM	1712 HILL AVE	Cleanout	1.32	396.46	Yes	Lynch	Private	Undetermined	SSO Stopped
5/28/25 2:25 PM	311 LYNWOOD LN	Cleanout	3.40	1,019.79	No	Hanging Moss	Private	Undetermined	SSO Ongoing
5/28/25 4:09 PM	723 S PRENTISS ST	Cleanout	0.00	-	No	Lynch	Private	Undetermined	SSO Stopped

Table A-12. Municipally Owned June Collection System SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
5/20/25 10:44 AM	406 LINDSEY DR	Ground Surface (defective pipe underground)	4.54	4,541.67	Yes	Lynch	Municipal	Collapsed Pipe	SSO Stopped
6/2/25 10:44 AM	4819 BROOKWOOD DR	Cleanout	1.29	387.71	No	Trahan	Municipal	Solids	SSO Stopped
6/6/25 9:59 AM	3815 EDDY ST	Manhole	0.36	395.69	Yes	Cany	Municipal	Rag Balls	SSO Stopped
6/6/25 4:30 PM	3803 REBECCA CT	Cleanout	0.00	-	No	Eubanks	Municipal	Solids	SSO Stopped
6/8/25 9:46 AM	4772 MESSENA DR	Manhole	0.22	2,180.56	Yes	Hanging Moss	Municipal	Bypass Pump Failure	SSO Stopped
6/10/25 6:36 PM	535 FORD AVE	Manhole	0.09	128.13	No	Town	Municipal	Solids	SSO Stopped
6/13/25 8:46 PM	2853 ENGLSIDE DR	Cleanout	0.07	21.88	No	Hardy	Municipal	Solids	SSO Stopped
6/18/25 3:00 PM	MCCLUER ROAD	Manhole	0.04	55.21	No	Trahan	Municipal	Excessive Flow	SSO Stopped
6/19/25 4:10 PM	POPLAR BLVD	Ground Surface (defective pipe underground)	0.11	1,111.11	Yes	Belhaven	Municipal	Solids	SSO Stopped
6/20/25 12:48 PM	1597 W HIGHLAND DR	Ground Surface (defective pipe underground)	0.06	64.58	Yes	Lynch	Municipal	Collapsed Pipe	SSO Stopped



6/23/25 8:03 AM	846 BERWOOD DR	Ground Surface (defective pipe underground)	0.07	100.00	Yes	Eubanks	Municipal	Solids	SSO Stopped
6/23/25 1:42 PM	3330 ELRAINE BLVD	Cleanout	0.05	13.96	No	Town	Municipal	Solids	SSO Stopped
6/26/25 1:02 PM	3716 NORTHVIEW DR	Manhole	0.08	38.54	No	Eubanks	Municipal	Solids	SSO Stopped
6/26/25 8:15 PM	103 SAINT ANDREWS DR	Manhole	0.03	58.33	Yes	Purple	Municipal	Solids	SSO Stopped
6/30/25 2:30 PM	1240 WIGGINS ROAD	Manhole	0.12	95.56	No	Lynch	Municipal	Undetermined	SSO Stopped

Table A-13. June Frontage Rd Collapse SSO Details

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
3/17/25 9:08 AM	6103 W. FRONTAGE RD	Ground Surface (defective pipe underground)	30.00	8,999,996.53	No	White Oak	Municipal	Collapsed Pipe	SSO Ongoing*

* - Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system.

Table A-14. June West Bank Interceptor (WBI) SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
5/28/25 11:03 AM	4772 E MASSENA DR	Ground Surface (defective pipe underground)	4.54	77,137,500.00	Yes	Hanging Moss	Municipal	Collapsed Pipe	SSO Stopped

Table A-15. Privately Owned June Collection System SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Month Duration, Day	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
6/2/25 7:33 AM	1165 BRANCH ST	Cleanout	0.00	-	No	Cany	Private	Undetermined	SSO Stopped
6/2/25 10:17 AM	3116 MONTICELLO DR	Cleanout	28.57	8,571.45	No	Cany	Private	Undetermined	SSO Ongoing
6/2/25 12:38 PM	1264 HIGH ST	Cleanout	15.02	4,506.46	No	Belhaven	Private	Solids	SSO Stopped
6/3/25 2:50 PM	823 RAYMOND ROAD	Cleanout	13.99	4,197.50	No	Three Mile	Private	Grease	SSO Stopped
6/3/25 5:01 PM	5642 SPENCER DR	Ground Surface (defective pipe underground)	27.29	8,187.29	No	Trahon	Private	Undetermined	SSO Ongoing
6/4/25 10:32 AM	1119 NORMAN ST	Ground Surface (defective pipe underground)	0.31	311.11	Yes	Lynch	Private	Collapsed Pipe	SSO Stopped
6/4/25 6:08 PM	3430 ALBERMARLE ROAD	Ground Surface (defective pipe underground)	26.24	7,873.33	Yes	Town	Private	Undetermined	SSO Ongoing
6/5/25 10:50 AM	4520 MANILA DR	Ground Surface (defective pipe underground)	5.30	1,589.58	No	Eubanks	Private	Collapsed Pipe	SSO Stopped



6/5/25 5:10 PM	1234 VALLEY ST	Ground Surface (defective pipe underground)	12.74	3,823.33	No	Lynch	Private	Undetermined	SSO Stopped
6/6/25 11:40 AM	1421 WINCHESTER ST	Cleanout	24.51	7,354.16	No	Hanging Moss	Private	Collapsed Pipe	SSO Ongoing
6/7/25 12:19 PM	208 VALLEY ST	Cleanout	0.00	-	No	Lynch	Private	Undetermined	SSO Stopped
6/9/25 3:25 PM	2251 BRECKENRIDGE RD	Cleanout	21.36	6,407.29	No	Hardy	Private	Undetermined	SSO Ongoing
6/11/25 10:01 AM	1012 RANDALL ST	Ground Surface (defective pipe underground)	19.58	5,874.79	No	Town	Private	Undetermined	SSO Ongoing
6/11/25 12:55 PM	1116 ELLIS AVE	Ground Surface (defective pipe underground)	19.46	5,838.54	No	Lynch	Private	Undetermined	SSO Ongoing
6/17/25 10:23 AM	3913 ILANO DR	Cleanout	0.00	-	No	Cany	Private	Undetermined	SSO Stopped
6/18/25 2:13 PM	1165 BRANCH ST	Cleanout	12.41	3,722.29	No	Cany	Private	Undetermined	SSO Ongoing
6/20/25 5:38 PM	1025 MADISON ST	Cleanout	0.79	236.04	No	Belhaven	Private	Roots	SSO Stopped
6/22/25 3:25 PM	1829 SAINT MARY ST	Cleanout	8.36	2,507.29	No	Belhaven	Private	Undetermined	SSO Ongoing
6/23/25 1:50 PM	1038 BELHAVEN ST	Cleanout	7.42	2,227.08	No	Belhaven	Private	Undetermined	SSO Ongoing
6/23/25 3:02 PM	1220 VINE ST	Cleanout	0.16	47.92	No	Belhaven	Private	Grease	SSO Stopped
6/23/25 7:53 PM	102 MCDOWELL PARK CIR	Cleanout	7.17	2,151.45	No	Cany	Private	Undetermined	SSO Ongoing
6/24/25 9:24 AM	4544 NORMANDY DR	Cleanout	0.00	-	No	Eubanks	Private	Undetermined	SSO Stopped
6/26/25 3:30 PM	220 EASTVIEW ST	Cleanout	4.35	1,306.25	No	Lynch	Private	Undetermined	SSO Ongoing
6/27/25 1:41 PM	242 KIMBROUGH DR	Cleanout	3.43	1,028.95	No	Three Mile	Private	Undetermined	SSO Ongoing
6/30/25 11:53 AM	415 QUEEN JULIANNA LANE	Cleanout	0.50	151.45	No	Lynch	Private	Undetermined	SSO Ongoing

