

**The Consolidated Report of Activities
for the Quarter Ended December 31, 2025**

For

The Stipulated Order on Sewer System (CWA Case)
as Entered on September 30, 2023

By United States District Judge Henry T. Wingate

In Case Number 3:12-cv-790-HTW-LGI

The United States and the State of Mississippi

v

The City of Jackson, Mississippi

January 31, 2026

Prepared by Edward “Ted” Henifin, P.E.

The Interim Third-Party Manager

Of the City of Jackson’s Drinking Water and Sewer Systems

Table of Contents

List of Figures	1
Executive Summary	1-1
Introduction and Purpose	1-2
Section 1: Summary Tables of Sanitary Sewer Overflows and Bypasses	1-2
1.1 Sanitary Sewer Overflows (SSOs).....	1-2
1.2 Prohibited Bypasses	1-2
Section 2: Narrative Report	2-3
2.1 Projects and Activities.....	2-3
Management, Operations and Maintenance (MOM) Plans	2-3
2.2 Delays	2-4
2.3 Sewer Project Priority List and Implementation Schedule	2-4
2.4 Accounting of Expenditures.....	2-6
2.5 Projection of Work for Upcoming Quarter.....	2-7
2.6 Supplemental Environmental Program (SEP)	2-7
Appendix A: Collection System SSO Data.....	A-1
Appendix B: White Oak (Frontage Road) SSO Photograph	B-1

List of Figures

Table 1. JXN Water Master Schedule for Priority Projects	2-4
Table 2. JXN Water Expenditures vs. Budget for FY25	2-6
Table A-1. Municipally Owned October Collection System SSOs.....	A-1
Table A-2. October Frontage Rd Collapse SSO Details	A-2
Table A-3. October Pump Station SSOs.....	A-2
Table A-4. Privately Owned October Collection System SSOs.....	A-3
Table A-5. Municipally Owned November Collection System SSOs.....	A-4
Table A-6. November Frontage Rd Collapse SSO Details	A-4
Table A-7. November Pump Station SSOs	A-5
Table A-8. Privately Owned November Collection System SSOs.....	A-5
Table A-9. Municipally Owned December Collection System SSOs.....	A-6
Table A-10. December Frontage Rd Collapse SSO Details	A-7
Table A-11. Privately Owned December Collection System SSOs	A-7
Figure B-1. White Oak (Frontage Road) SSO Photograph.....	B-1

Executive Summary

JXN Water made substantial progress on sewer system issues in the Fourth Quarter of 2025. These accomplishments included:

1. Resolving 46 SSOs occurring in the quarter on municipally owned assets.
2. Cleaning and televising 113,659 linear feet of sewer mains this quarter. This brings the cumulative total up to 1,289,255 linear feet since the effective date of the Stipulated Order.

There was an extraordinary SSO which continued this quarter: a pipe collapse at Frontage Road. At this location, wastewater was exiting the pipe, flowing along the route and re-entering the pipe. It appears that the underlying cause is an ongoing slope failure outside the utility right of way. JXN Water is evaluating long term solutions to this failure location. See Appendix B: for a photograph of the sewer failure site.

There is also an ongoing SSO at Livingston Street at the site of the Mill Street Gravity Replacement Project. That project is on hold pending funding.

JXN Water remains committed to improving the performance of the sewer system, including the treatment plants. We continue to seek funding to support these improvements. At this time, all schedule commitments are subject to change because of the inability to enact a rate increase necessary to support the financing for capital improvements.

Introduction and Purpose

This Quarterly Sewer Status Report has been prepared pursuant to Section 17 of the Stipulated Order entered on 9/30/2023, which states that the ITPM shall submit to the Parties and file on the Court's docket written status reports on its progress in implementing the Stipulated Order.

All of the planned work described below is dependent upon having adequate resources to perform the work. This will require a suite of funding options, including a rate increase, the ability to borrow funds, etc.

Section 1: Summary Tables of Sanitary Sewer Overflows and Bypasses

1.1 Sanitary Sewer Overflows (SSOs)

The Jackson sanitary sewer system has seen significant improvements, but it will take time to rehabilitate after decades of neglect. We not only have addressed the hundreds of sewer defects and overflows that were previously ignored, but we are keeping up with newly identified overflows and defects.

In Appendix A, Table A-1, Table A-5, and Table A-9 summarize the sewer overflows from the Jackson system during October, November, and December, respectively.

Also attached are Table A-4, Table A-8, and Table A-11, which summarize 74 new overflows that have occurred from privately-owned sewer laterals. 49 of these overflows, about 66%, are ongoing. It is also likely that private lateral overflows reported in prior quarterly reports remain ongoing. JXN Water is not responsible for these overflows. Instead, the Mississippi DEQ and City of Jackson are responsible for resolving these unpermitted private sewer lateral releases. JXN Water has provided timely notice to the Mississippi DEQ of these overflows.

There were no West Bank Interceptor (WBI) SSOs experienced in October, November, or December. The failure of the aerial crossing at Hanging Moss Creek has been mitigated with the bypass pumping arrangement. Work is underway to design a permanent repair and efforts are being made to secure funding for this expensive repair.

Finally, Table A-3 and Table A-7 detail the pump station SSO events that occurred in October and November. No pump station SSO events were reported for the month of December.

1.2 Prohibited Bypasses

There were no prohibited bypasses experienced by the system during this reporting period.

Section 2: Narrative Report

Because of a chronic failure to properly operate the Sewer System over a period of years, on September 30, 2023, the U.S. District Court for the Southern District of Mississippi entered a Stipulated Order on the Sewer System and appointed an Interim Third-Party Manager, Edward “Ted” Henifin, and JXN Water to maintain the City of Jackson, MS Sewer System. This quarterly report summarizes activities affecting the operation of the Sanitary Sewer System serving the City of Jackson, Mississippi during the 4th quarter of 2025.

2.1 Projects and Activities

JXN Water staff evaluates all the sewer calls that are received by the call center. All locations of concern are promptly visited and evaluated to identify any public sewer-related issues. JXN Water hired Closed Circuit Television (CCTV) and construction contractors to help address the sewer issues found throughout the City of Jackson, Mississippi.

In the Queens area sewer, approximately 45,243 linear feet (LF) of pipes have been cleaned and/or televised since the stipulated order went into effect. 46 sewer repair locations and 2,368 LF of cured-in-place pipe (CIPP) have been completed in the Queens sewer area by the JXN Water Sewer Team since the effective date of the stipulated order.

Systemwide, approximately 113,659 LF of sewer were assessed and, as necessary, cleaned this quarter through the annual sewer cleaning and CCTV contract. Since JXN Water has been responsible for sewer, a total of approximately 1,289,255 LF have been assessed and addressed to date.

All of the 2,200 service requests referenced in the Stipulated Order have been evaluated. Sewer locations requiring repairs have either been made or are scheduled to be addressed.

Construction contractors have completed sewer failure repairs at 32 locations throughout Jackson this quarter. The total number of repaired sewer failure locations to date is 724. This figure includes emergency sewer failures as well as many unlisted locations due to priority of the issues presented. Not included in this figure are 13 manhole frame/lid repair/riser repairs completed this quarter; A total of 188 such repairs have been completed to date.

29,336 LF of CIPP have been completed to date. Over 6,000 LF of sewer line have been pipe-burstured. During the Pipe Bursting process, our contractor also installed new service lateral taps that were tied into the system for these line segments.

The following project work was performed in the 4th quarter of 2025, funded with a 50% match from the American Rescue Plan Act (ARPA) grant:

- Replaced 869 LF of 8" diameter gravity sewer
- Replaced 18 sanitary sewer laterals (associated with the 8" gravity sewer replacement)
- Completed 1,400 LF of 10" diameter cured-in-place pipe lining

Management, Operations and Maintenance (MOM) Plans

The ITPM submitted updated MOM Plans for agency review on September 29, 2024 in accordance with the terms of the Stipulated Order. These plans included the Gravity Line Maintenance Plan, the Sewer Overflow Response Plan, the Pump Station Operations and Maintenance Plan and the Fats, Oils and Grease Control Plan. USEPA issued an approval letter on December 20, 2024 for all up-

dated plans except the Pump Station O&M Plan where there were two comments to address. The revised Pump Station O&M Plan incorporating USEPA comments has been submitted for agency review.

2.2 Delays

JXN Water does not have sufficient funding to support the needed capital investments to fulfill its obligations under the Stipulated Order. JXN Water is seeking additional funding to resolve this issue and also needs a rate increase to support its efforts. Delays on meeting schedule obligations under the Stipulated Order are likely.

The audited financial statement is not ready and will be submitted after it is received from auditors.

2.3 Sewer Project Priority List and Implementation Schedule

The ITPM submitted an updated list of Priority Projects and their associated implementation schedule on December 18, 2024 in accordance with the terms of the Stipulated Order. The implementation schedule is contingent upon acquiring adequate funding for each of the projects. The schedule is also contingent upon the United States Army Corps of Engineers (USACE) where Section 219 funding is being used. USEPA approved the list and schedule on December 20, 2024.

An updated implementation schedule for the Priority Projects is shown in Table 1 below. Please note that completion dates are dependent on securing capital funding on a timely basis and subject to change based on actual receipt of funds. A rate increase is also needed to support this schedule. No changes to this table are noted from previous quarterly report. Unless a rate increase is approved very soon, the schedules shown below will be delayed.

Table 1. JXN Water Master Schedule for Priority Projects		
Priority Ranking	Project Name	Project Description
1	Queens Area Sewer Rehabilitation Project	Rehabilitation of the sewers within the Queens Project Area 3-6 focusing on, but not necessarily limited to, dry weather SSO reduction and point repairs to address sewer line collapses.
Original Projection - Completion 12/31/2025		COMPLETED.
2	Emergency Sewer Failures	Complete cleaning and closed-circuit television (CCTV) for the rehabilitation and/or replacement of the Emergency Sewer Failure locations listed in Appendix C.
Original Projection - Completion 12/31/2025		Actual Completion 12/31/2024
3	Annual Sewer Cleaning & CCTV Contract	Contract for annual sewer cleaning and CCTV, and complete 100 miles/year. Coordinate this annual cleaning and CCTV work with the prioritized Service Request Investigations below.
Original Projection - Completion 12/31/2024		Contract is in place and cleaning and inspection will be ongoing throughout the term of the Order.
4	Investigate Service Request Locations	Contract an annual investigation of sewer issues coming from the 2,200 Service Request locations and coordinate cleaning and CCTV with the Annual Sewer Cleaning & CCTV Contract above.
Original Projection - Completion 12/31/2024		Actual Completion 12/31/2024
5	Mill Street Sewer Rehabilitation Project	Re-route 2,200 linear feet of sewer that crosses a railroad (RR) yard, where the sewer line has collapsed underneath the RR tracks. A new sewer line will be constructed around the RR yard and the existing sewer line will be filled with flowable fill and abandoned in place.



Original Projection - Reevaluation complete 12/31/2024.		Reevaluation has been completed. Pump station and gravity pipe options evaluated. Gravity pipe selected. Reroute approximately 2200 linear feet(lf) of 15" sewer line under railroad (RR) yard and replace with approximately 5000 lf of 24" gravity sewer along Mill Street. Abandon existing sewer in RR yard. Estimated substantial completion July 30, 2026
6	West Bank Interceptor Rehabilitation	Complete the cleaning and rehabilitation of the West Bank Interceptor (WBI) for Project 6 Segment Phase (MH IT0118 to MH IT0136). This repair will address the low manhole that is believed to be a major contributing source of inflow during a river stage in excess of 26 ft. The project will also address any needed grouting work of the interceptor and manholes in the Country Club area of the WBI. Identify additional major river water inflow locations and defects causing significant volumes during a river stage above 26 ft. Develop and implement the repair plan, including a schedule of implementation.
Original Projection - Reevaluation complete 12/31/2024.		Reevaluation is complete. Clean approximately 8600 lf of 48" and 54" sewer, CIPP approximately 700 lf of sewer from MH IT0118 to IT0120 and rehabilitate 38 manholes that have significant inflow defects and/or are impacted by flooding at river stage 26. Estimated substantial completion August 30, 2026
7	Savanna WWTP 100 MGD Peak Flow Wastewater Pump	Replace the 100 million gallons per day (MGD) Peak Flow Pump that discharges flow from the Influent Pump Station to the Stormwater Lagoon cells.
Original Projection Completion 9/30/2026		USACE to purchase and install new pump with VFD. Estimated substantial completion October 30, 2026
8	Savanna WWTP Emergency Repairs/Replace Dewatering Equipment	Replace 54-inch line from inside Influent Pump Station to Headworks, replace return activated sludge (RAS) Pump # 2, and install permanent dewatering equipment to eliminate monthly cost for renting two belt filter presses.
Original Projection - Reevaluation Completion 12/31/2024		Reevaluation complete. Elements include: <ul style="list-style-type: none"> • Replace trash screens with automated bar screens • Repair and rehabilitate IPS wet well • Repair 84-in force main • Correct hydraulic issues including effluent channel opening in Anoxic Basin • Replace SC4 mechanism • Construct SC6 and install 3rd RAS pump in RAS PS 2 • Replace gravity thickener mechanisms (2 units) • Procure/install new trailer mounted belt presses (2 units) Estimated substantial completion February 28, 2028.
9	Savanna Peak Cell Lagoon Cells	Clean out the three peak flow lagoon cells at the Savanna WWTP.
Original Projections - Completion 10/31/2026		Estimated Substantial Completion July 31, 2028
10	Trahan WWTP Rehabilitation	Conduct a Comprehensive Performance Evaluation and a Composite Correction Program (CCP) for the Trahan WWTP. Implement the CCP as schedule permits. Make immediate repairs to maintain operations as needed.
Original Projection - CCP Complete 12/31/2025 Implementation schedule to be determined in CCP		Estimated Completion of CCP 12/31/2025. Implementation schedule to be included in CCP.
11	Savanna WWTP Phase 1B Type 2 Improvements	Construct new septage/Fat, Oils, and Grease (FOG) receiving station, rehabilitate one screw pump at the Effluent Pump Station, add 6th secondary clarifier, add new dewatering equipment, add covered sludge storage facilities along with new waste activated sludge (WAS) storage tank, construct new gravity thickeners, address structural deterioration in Influent Pump



		Stations, and rehabilitate the 84-inch line from Sludge Lagoons to Pump Station.
Original Projection- Reevaluation complete 12/31/2024. Construction complete TBD		Reevaluation has been completed. Most elements addressed in Project 8 above. New element to be constructed is additional dewatered cake storage. Estimated substantial completion is January 31, 2031.

2.4 Accounting of Expenditures

Table 2 below shows expenditures from the Sewer O&M account for January – December of 2025, or Fiscal Year 2025 (FY25), funded by the local revenues collected.

Table 2. JXN Water Expenditures vs. Budget for FY25			
	ACTUAL	BUDGET	% OF BUDGET
Expenses			
Legal – Sewer	\$8,818.85		
Sewer Expenses			
Cleaning and Maintenance	\$7,590,408.55	\$7,200,000.00	105.42%
Metering – Sewer Expenses	\$266,311.00	\$260,000.00	102.43%
Plant O & M – Sewer	\$20,935,925.58	\$18,120,000.00	115.54%
Program Management	\$2,382,607.54	\$2,340,000.00	101.82%
Sewer Repairs	\$4,987,896.37	\$6,000,000.00	83.13%
Total Sewer Expenses	\$36,163,149.04	\$33,920,000.00	106.61%
Total Expenses	\$36,171,967.89	\$33,920,000.00	106.64%
Other Expenses			
Projects			
ARPA – Large Repair Term Contract	\$1,650,784.10		
ARPA – Lining Contract	\$1,636,600.08		
ARPA – Small Repair Term Contract	\$684,212.26		
SEP	\$711,580.65		
Sewer Mill St	159,389.61		
Total Projects	\$4,842,566.70	\$0.00	

2.5 Projection of Work for Upcoming Quarter

JXN Water Sewer Cleaning and CCTV Contractors will continue to clean and televise the sewer system throughout the City. This work will focus on known issue locations that have not been previously evaluated. Also, new locations with issues called in by residents and businesses throughout the City will continue to be evaluated.

JXN Water will continue to prioritize sewer repairs based on the impacts it causes to its customers, first addressing overflows and backups to structures and sensitive properties (playground, schools, healthcare, and high traffic/safety issues). Note that the projected work for next quarter remains the same as the previous quarter until additional funding is secured. JXN Water plans to perform the following work during the next quarter:

- Clean and CCTV 25 miles of sewer throughout the city's sewer system.
- Perform approximately 15 construction sewer repairs in the City's sewer system.
- Perform Cured in Place Pipe (CIPP) construction of approximately 2,000 linear feet (LF) of sewers in the City's sewer system using ARPA funds.

Work on the West Bank Interceptor (WBI)/Hanging Moss repair is expected to start within the next quarter. Depending on funding, work may also begin for the Frontage Road/White Oak repair.

2.6 Supplemental Environmental Program (SEP)

The SEP was closed out during the 4th Quarter of 2025.

Appendix A: Collection System SSO Data

Table A-1. Municipally Owned October Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/6/25 10:30 AM	2565 LAKE CIR	Manhole	0.21	316	Yes	Hanging Moss	Municipal	Collapsed Pipe	SSO Stopped
10/7/25 11:50 AM	550 HOUSTON AVE	Manhole	0.19	230	No	Lynch	Municipal	Grease / Solids	SSO Stopped
10/7/25 12:12 PM	2015 FLOWERS DR	Cleanout	0.11	32	No	Hardy	Municipal	Grease / Solids	SSO Stopped
10/8/25 10:25 AM	2750 N SIWELL ROAD	Ground Surface (defective pipe underground)	0.34	674	Yes	Trahon	Municipal	Collapsed Pipe	SSO Stopped
10/11/25 4:11 PM	4461 MARYLAND DR	Cleanout	0.10	29	No	Lynch	Municipal	Grease / Solids	SSO Stopped
10/11/25 4:11 PM	4461 MARYLAND DR	Ground Surface (defective pipe underground)	0.43	851	Yes	Lynch	Municipal	Collapsed Pipe	SSO Stopped
10/13/25 7:40 AM	5990 BAXTER DR	Ground Surface (defective pipe underground)	0.16	79	Yes	Purple	Municipal	Roots	SSO Stopped
10/13/25 5:08 PM	642 EAGLE AVE	Ground Surface (defective pipe underground)	0.00	-	Yes	Eubanks	Municipal	Collapsed Pipe	SSO Stopped
10/15/25 1:01 PM	LIVINGSTON ST	Ground Surface (defective pipe underground)	16.46	164,576	Yes	Town	Municipal	Collapsed Pipe	SSO Ongoing
10/17/25 10:12 AM	1011 DERYLL ST	Ground Surface (defective pipe underground)	0.18	53	No	Cany	Municipal	Undetermined	SSO Stopped
10/21/25 2:29 PM	434 MASON BLVD	Manhole	0.11	196	Yes	Cany	Municipal	Solids	SSO Stopped
10/22/25 12:12 PM	324 W NORTHSIDE DR	Manhole	0.10	102	Yes	Eubanks	Municipal	Solids	SSO Stopped
10/24/25 3:04 PM	BELL ST & BROWNS ALLEY	Manhole	0.00	-	No	Town	Municipal	Rag Ball	SSO Stopped
10/24/25 5:48 PM	1034 MEADOW HEIGHTS DR	Cleanout	0.19	56	No	Eubanks	Municipal	Rags	SSO Stopped
10/27/25 4:24 PM	1635 OAKLAND AVE	Cleanout	0.13	40	No	Town	Municipal	Solids	SSO Stopped
10/28/25 3:04 PM	1042 MADISON ST	Manhole	0.00	-	Yes	Belhaven	Municipal	Solids	SSO Stopped



10/31/25 8:46 AM	442 WINTER ST	Cleanout	0.63	190	Yes	Lynch	Municipal	Bypass Pump/Excessive Flow	SSO Ongoing
10/31/25 9:12 AM	HOOKER ST	Ground Surface (defective pipe underground)	0.62	617	Yes	Town	Municipal	Collapsed Pipe	SSO Ongoing

Table A-2. October Frontage Rd Collapse SSO Details									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/17/25 8:00 AM	6103 W FRONTAGE RD	Ground Surface (defective pipe underground)	14.67	4,399,997	No	White Oak	Municipal	Collapsed Pipe	SSO Ongoing*

* - Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system.

Table A-3. October Pump Station SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/1/25 3:56 PM	1893 WALLACE ST	Ground Surface (defective pipe underground)	0.02	24	No	Lynch	Municipal	Pump Station Failure	SSO Stopped
10/2/25 9:00 PM	1663 MCCLUER ROAD	Manhole	0.64	250	No	Trahon Creek	Municipal	Pump station Failure	SSO Stopped
10/2/25 10:00 PM	463 BROOKWOOD ESTATE DRIVE	Pump Station	0.85	50	No	Trahon Creek	Municipal	Entergy Disconnected Power	SSO Stopped
10/4/25 10:00 AM	4071 S SIWELL ROAD	Manhole	0.27	500	No	Big Creek	Municipal	Pump station Failure	SSO Stopped
10/6/25 8:00 AM	4095 S SIWELL ROAD	Pump Station	0.27	6,000	No	Big Creek	Municipal	Excessive Flow	SSO Stopped
10/6/25 8:00 AM	4071 S SIWELL ROAD	Manhole	0.27	1,000	No	Big Creek	Municipal	Excessive Flow	SSO Stopped
10/6/25 11:50 PM	5329 BROOKHOLLOW DRIVE	Pump Station	0.63	400	No	Smith Creek	Municipal	Pump station Failure	SSO Stopped
10/7/25 9:00 AM	4185 WHITEHALL AVE	Pump Station	0.58	250	No	Lynch Creek	Municipal	Pump station Failure	SSO Stopped
10/13/25 5:00 AM	4071 S SIWELL ROAD	Manhole	0.29	100	No	Big Creek	Municipal	Pump station Failure	SSO Stopped
10/20/25 2:00 AM	836 MCCLUER ROAD	Manhole	0.29	200	No	Trahon Creek	Municipal	Pump Station Failure	SSO Stopped
10/26/25 2:00 AM	4071 S SIWELL ROAD	Manhole	0.42	1,000	No	Big Creek	Municipal	Excessive Flow	SSO Stopped
10/26/25 5:30 AM	5333 BROOKHOLLOW DR	Pump Station	0.20	100	No	Smith Creek	Municipal	Pump station Failure	SSO Stopped
10/28/25 5:00 AM	4071 S SIWELL ROAD	Manhole	0.15	250	No	Big Creek	Municipal	Pump station Failure	SSO Stopped
10/28/2025 2:00 AM	836 MCCLUER ROAD	Manhole	0.29	200	No	Trahon Creek	Municipal	Pump station Failure	SSO Stopped



JXN Water has identified the following SSOs from privately owned infrastructure. JXN Water is not responsible for these SSOs and notifies the property owners that they need to address these problems.

Table A-4. Privately Owned October Collection System SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/6/25 7:42 AM	2207 GREENBRIAR DR	Cleanout	25.68	7,704	No	Eastover	Private	Undetermined	SSO Ongoing
10/6/25 10:20 AM	522 WATSON ST	Cleanout	25.57	7,671	No	Town	Private	Undetermined	SSO Ongoing
10/6/25 1:26 PM	2961 SMITH ROBINSON ST	Cleanout	25.44	7,632	No	Town	Private	Undetermined	SSO Ongoing
10/9/25 11:00 AM	1540 PITTSBURG ST	Ground Surface (defective pipe underground)	22.54	6,762	No	Lynch	Private	Undetermined	SSO Ongoing
10/13/25 11:00 AM	685 WOODY DR	Cleanout	18.54	5,562	No	Cany	Private	Undetermined	SSO Ongoing
10/14/25 2:15 PM	821 DEER PARK ST	Ground Surface (defective pipe underground)	17.41	5,222	No	Town	Private	Undetermined	SSO Ongoing
10/15/25 9:35 AM	2649 PROSPERITY ST	Cleanout	0.00	-	No	Town	Private	Undetermined	SSO Stopped
10/15/25 10:58 AM	1530 BLAIR ST	Ground Surface (defective pipe underground)	16.54	4,963	No	Town	Private	Undetermined	SSO Ongoing
10/16/25 12:50 PM	116 DURANVILLE	Ground Surface (defective pipe underground)	15.47	4,640	Yes	Trahon	Private	Undetermined	SSO Ongoing
10/16/25 1:45 PM	162 ELTONWOODS DR	Cleanout	0.13	38	No	Cany	Private	Grease / Roots	SSO Stopped
10/17/25 10:52 AM	3403 MARTIN LUTHER KING JR DR	Ground Surface (defective pipe underground)	14.55	4,364	No	Town	Private	Undetermined	SSO Ongoing
10/21/25 12:46 PM	3850 MILLER AVE	Cleanout	10.47	3,140	No	Town	Private	Undetermined	SSO Ongoing
10/22/25 11:19 AM	4124 OAK RIDGE DR	Ground Surface (defective pipe underground)	9.53	2,859	Yes	Eubanks	Private	Undetermined	SSO Ongoing
10/23/25 8:03 AM	5132 QUEEN ELEANOR LANE	Cleanout	8.66	2,599	No	Lynch	Private	Undetermined	SSO Ongoing
10/27/25 3:08 PM	3724 NORTHBROOK DR	Cleanout	4.37	1,311	No	Eubanks	Private	Undetermined	SSO Ongoing
10/27/25 4:18 PM	425 SYKES ROAD	Cleanout	4.32	1,296	No	Cany	Private	Undetermined	SSO Ongoing
10/28/25 7:28 AM	3330 ELRAINE BLVD	Cleanout	0.11	-	No	Town	Private	Undetermined	SSO Stopped
10/28/25 11:21 AM	2845 LAKEWOOD DR	Cleanout	3.53	1,058	No	Cany	Private	Undetermined	SSO Ongoing
10/29/25 11:42 AM	3634 NEWMAN AVE	Cleanout	2.51	754	No	Eubanks	Private	Undetermined	SSO Ongoing
10/29/25 12:51 PM	4230 COUNCIL CIR	Cleanout	2.46	739	No	Eubanks	Private	Undetermined	SSO Ongoing
10/30/25 2:57 PM	427 DORY ST	Manhole	1.38	689	No	Lynch	Private	Undetermined	SSO Ongoing



Table A-5. Municipally Owned November Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/15/25 1:01 PM	LIVINGSTON ST	Ground Surface (defective pipe underground)	30.00	300,000	Yes	Town	Municipal	Collapsed Pipe	SSO Ongoing
11/4/25 10:36 AM	1405 HAZEL ST	Manhole	0.10	80	No	Belhaven	Municipal	Solids	SSO Stopped
11/5/25 11:23 AM	5257 MEADOW OAKS PARK DR	Ground Surface (defective pipe underground)	1.23	24,681	Yes	Hanging Moss	Municipal	Collapsed Pipe	SSO Stopped
11/5/25 11:24 AM	5310 RIVER THAMES ROAD	Ground Surface (defective pipe underground)	0.19	387	Yes	White Oak	Municipal	Plug Failure	SSO Stopped
11/5/25 1:55 PM	3725 JAYNE AVE	Ground Surface (defective pipe underground)	8.02	8,024	No	Lynch	Municipal	Collapsed Pipe	SSO Stopped
11/5/25 6:10 PM	3944 BEAUFORT ST	Cleanout	1.94	581	No	Cany	Municipal	Grease	SSO Stopped
11/6/25 9:52 AM	880 RAYMOND ROAD	Cleanout	0.17	50	No	Three Mile	Municipal	Solids	SSO Stopped
11/6/25 4:45 PM	732 WILLANEEL DR	Cleanout	0.02	7	No	Three Mile	Municipal	Excessive Flow	SSO Stopped
11/7/25 12:07 PM	2951 LAKEWOOD DR	Manhole	0.21	165	Yes	Cany	Municipal	Rags & Debris	SSO Stopped
11/12/25 4:05 PM	5523 CAHILL DR	Manhole	0.11	264	Yes	Lynch	Municipal	Roots and Grease	SSO Stopped
11/13/25 9:55 AM	4641 I 55 FRONTAGE ROAD N	Manhole	0.20	157	No	Hanging Moss	Municipal	Rags & Debris	SSO Stopped
11/19/25 8:50 AM	PINE TREE DR	Manhole	0.17	139	Yes	Three Mile	Municipal	Collapsed Pipe	SSO Stopped
11/20/25 2:13 PM	1005 GREYMONT AVE	Manhole	0.05	40	Yes	Belhaven	Municipal	Solids	SSO Stopped
11/24/25 1:40 PM	1542 GIBRALTAR DR	Manhole	0.08	61	Yes	Lynch	Municipal	Solids	SSO Stopped
11/28/25 8:40 AM	962 MADISON ST	Cleanout	0.04	11	Yes	Belhaven	Municipal	Solids	SSO Stopped

Table A-6. November Frontage Rd Collapse SSO Details									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/17/25 8:00 AM	6103 W FRONTAGE RD	Ground Surface (defective pipe underground)	30.00	8,999,997	No	White Oak	Municipal	Collapsed Pipe	SSO Ongoing*

* - Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system.



Table A-7. November Pump Station SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
11/3/25 12:00 AM	5297 ROBINSON ROAD EXT	Manhole	0.46	500	No	Caney Creek	Municipal	Pump Station Failure	SSO Stopped
11/8/25 9:00 PM	2100 THOUSAND OAKS DR	Pump Station	2.77	2,000	No	Big Creek	Municipal	Pump station Failure	SSO Stopped
11/11/25 12:00 PM	5240 ROBINSON ROAD	Manhole	1.13	800	No	Caney Creek	Municipal	Power not Re-connected by Entergy	SSO Stopped

JXN Water has identified the following SSOs from privately owned infrastructure. JXN Water is not responsible for these SSOs and notifies the property owners that they need to address these problems.

Table A-8. Privately Owned November Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
11/4/25 9:56 AM	3061 BIENVILLE DR	Ground Surface (defective pipe underground)	26.59	7,976	No	Cany	Private	Undetermined	SSO Ongoing
11/5/25 3:03 PM	214 S STATE ST	Cleanout	0.96	289	Yes	Belhaven	Private	Undetermined	SSO Stopped
11/6/25 11:30 AM	6070 GARY DR	Cleanout	24.52	7,356	No	Bogue Chitto	Private	Undetermined	SSO Ongoing
11/8/25 5:13 PM	244 S CANTON CLUB CIR	Ground Surface (defective pipe underground)	22.28	6,685	No	Purple	Private	Roots	SSO Ongoing
11/12/25 10:36 AM	2923 SUNRAY DR	Cleanout	18.56	5,567	No	Town	Private	Undetermined	SSO Ongoing
11/12/25 11:56 AM	312 E NORTHSIDE DR	Cleanout	18.50	5,551	No	Eubanks	Private	Undetermined	SSO Ongoing
11/12/25 4:44 PM	1945 CATALINA DR	Cleanout	18.30	5,491	No	Three Mile	Private	Undetermined	SSO Ongoing
11/13/25 11:25 AM	5255 MANHATTAN ROAD	Manhole	17.52	35,049	Yes	Hanging Moss	Private	Undetermined	SSO Ongoing
11/13/25 4:23 PM	229 WESTON ST	Cleanout	17.32	5,195	No	Lynch	Private	Undetermined	SSO Ongoing
11/14/25 10:40 AM	191 BLACKMON ROAD	Cleanout	0.00	-	No	Trahon	Private	Undetermined	SSO Stopped
11/14/25 10:47 AM	1004 NEWLAND ST	Cleanout	16.55	4,965	No	Hanging Moss	Private	Undetermined	SSO Ongoing
11/18/25 3:19 PM	1605 WOODY DR	Cleanout	12.36	3,709	No	Cany	Private	Undetermined	SSO Ongoing
11/20/25 12:13 PM	348 BARNES ST	Cleanout	10.49	3,147	No	Hanging Moss	Private	Undetermined	SSO Ongoing
11/21/25 2:13 PM	202 MILLSAPS AVE	Cleanout	9.41	2,822	No	Town	Private	Undetermined	SSO Stopped
11/22/25 2:30 PM	4126 PARKWAY AVE	Cleanout	0.01	4	No	Town	Private	Undetermined	SSO Stopped
11/24/25 10:57 AM	5123 BARRIER PL	Cleanout	6.54	1,963	No	Cany	Private	Undetermined	SSO Ongoing
11/24/25 11:55 AM	746 S PRENTISS ST	Ground Surface (defective pipe underground)	6.50	1,951	Yes	Lynch	Private	Undetermined	SSO Ongoing
11/25/25 11:58 AM	219 S PARK DR	Cleanout	0.00	-	No	White Oak	Private	Undetermined	SSO Stopped



11/28/25 8:40 AM	906 MADISON ST	Cleanout	2.17	650	No	Belhaven	Private	Roots	SSO Stopped
11/29/25 8:25 AM	533 CEDARHURST DR	Cleanout	0.00	-	No	Hanging Moss	Private	Undetermined	SSO Stopped

Table A-9. Municipally Owned December Collection System SSOs

Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/15/25 1:01 PM	LIVINGSTON ST	Ground Surface (defective pipe underground)	31.00	310,000	Yes	Town	Municipal	Collapsed Pipe	SSO Ongoing
36 12/1/25 4:43 PM	1636 DANSBY ST	Ground Surface (defective pipe underground)	0.12	36	No	Lynch	Municipal	Solids	SSO Stopped
12/3/25 11:50 AM	3173 W NORTHSIDE DR	Manhole	0.08	48	Yes	Town	Municipal	Solids	SSO Stopped
12/4/25 11:32 AM	4051 N WEST ST	Manhole	0.05	49	Yes	Eubanks	Municipal	Grease / Roots	SSO Stopped
12/5/25 1:17 PM	3330 ELRAINE BLVD	Cleanout	0.07	20	No	Town	Municipal	Solids	SSO Stopped
12/5/25 5:37 PM	2688 LAKE CIR	Cleanout	1.07	322	No	Hanging Moss	Municipal	Collapsed Pipe	SSO Stopped
12/9/25 4:28 PM	1745 RIVERWOOD DR	Ground Surface (defective pipe underground)	0.06	19	Yes	Hanging Moss	Municipal	Solids	SSO Stopped
12/11/25 8:45 PM	1405 ROXBURY PL	Ground Surface (defective pipe underground)	1.09	766	Yes	Eubanks	Municipal	Collapsed Pipe	SSO Stopped
12/15/25 12:14 PM	4080 LAKE ROAD	Ground Surface (defective pipe underground)	0.24	170	Yes	Trahon	Municipal	Grease	SSO Stopped
12/16/25 1:42 PM	5411 MIMOSA DR	Manhole	0.15	151	No	Hanging Moss	Municipal	Solids	SSO Stopped
12/17/25 10:23 AM	3150 ROBINSON ROAD	Manhole	0.09	70	No	Lynch	Municipal	Grease	SSO Stopped
12/18/25 12:52 PM	4276 RICHMOND CIR	Manhole	0.18	181	Yes	Bogue Chitto	Municipal	Solids	SSO Stopped
12/18/25 2:55 PM	1044 WYNWOOD DR	Ground Surface (defective pipe underground)	2.05	5,113	No	Lynch	Municipal	Collapsed Pipe	SSO Stopped
12/22/25 8:55 AM	1782 FAIRWOOD DR	Ground Surface (defective pipe underground)	0.15	1,542	No	Hanging Moss	Municipal	Solids	SSO Stopped
12/22/25 3:53 PM	5257 WAYNELAND DR	Cleanout	0.85	256	No	Hanging Moss	Municipal	Solids	SSO Stopped
12/23/25 10:24 AM	175 JAMES ST	Ground Surface (defective pipe underground)	0.17	50	No	Town	Municipal	Solids	SSO Stopped
12/23/25 11:13 AM	940 WE MCDOWE	Ground Surface (defective pipe underground)	0.26	153	Yes	Lynch	Municipal	Debris	SSO Stopped
12/30/25 4:23 PM	142 GLEN MARY ST	Ground Surface (defective pipe underground)	0.12	49	Yes	Town	Municipal	Grease	SSO Stopped



Table A-10. December Frontage Rd Collapse SSO Details									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
10/17/25 8:00 AM	6103 W FRONTAGE RD	Ground Surface (defective pipe underground)	31.00	9,299,997	No	White Oak	Municipal	Collapsed Pipe	SSO Stopped*

* - Although the pipe is still collapsed and the SSO is ongoing, the flow is contained and flows back into the collection system.

JXN Water has identified the following SSOs from privately owned infrastructure. JXN Water is not responsible for these SSOs and notifies the property owners that they need to address these problems.

Table A-11. Privately Owned December Collection System SSOs									
Date/Time SSO Originally Started	Location Street	Overflow Source	Estimated Duration, Days	Estimated Month Volume, Gallons	Reached Waters of the State	Receiving Water	Line Ownership	Reported Cause	SSO Status
12/1/25 10:20 AM	2755 HEMINGWAY CIR	Cleanout	0.00	-	No	Lynch	Private	Undetermined	SSO Stopped
12/1/25 11:09 AM	4001 REDWING AVE	Cleanout	0.00	-	No	Eubanks	Private	Undetermined	SSO Stopped
12/1/25 2:20 PM	1107 EASTVIEW ST	Ground Surface (defective pipe underground)	30.40	9,121	No	Lynch	Private	Undetermined	SSO Ongoing
12/1/25 3:41 PM	5255 MANHATTAN ROAD	Manhole	30.35	24,277	Yes	Hanging Moss	Private	Undetermined	SSO Ongoing
12/2/25 8:52 AM	2975 W MCDOWELL ROAD	Cleanout	29.63	8,889	Yes	Cany	Private	Undetermined	SSO Ongoing
12/4/25 10:48 AM	3930 SKYVIEW DR	Ground Surface (defective pipe underground)	0.19	3,736	Yes	Town	Private	Collapsed Pipe	SSO Stopped
12/8/25 9:49 AM	941 BELHAVEN ST	Cleanout	2.29	688	No	Belhaven	Private	Undetermined	SSO Stopped
12/8/25 12:05 PM	651 NEWLAND ST	Cleanout	23.50	7,049	No	Hanging Moss	Private	Roots	SSO Ongoing
12/8/25 12:18 PM	1258 DEERFIELD LANE	Cleanout	0.00	-	No	Purple	Private	Undetermined	SSO Stopped
12/8/25 1:06 PM	858 BERWOOD DR	Cleanout	1.89	567	No	Eubanks	Private	Grease	SSO Stopped
12/8/25 2:29 PM	1923 RIDGEWAY ST	Cleanout	23.40	7,019	No	Town	Private	Undetermined	SSO Ongoing
12/9/25 12:36 PM	2702 HEMINGWAY CIR	Cleanout	22.47	6,742	No	Lynch	Private	Undetermined	SSO Ongoing
12/10/25 10:25 AM	3020 DOWNING ST	Cleanout	21.57	6,470	No	Town	Private	Undetermined	SSO Ongoing
12/10/25 3:00 PM	2209 PEACE ST	Cleanout	0.00	-	No	Town	Private	Undetermined	SSO Stopped
12/11/25 2:39 PM	1945 CATALINA CIR	Cleanout	20.39	6,117	No	Three Mile	Private	Undetermined	SSO Ongoing
12/11/25 3:02 PM	211 HILLYARD CT	Cleanout	1.96	589	No	Hardy	Private	Undetermined	SSO Stopped
12/11/25 3:58 PM	1664 WESTBROOK ROAD	Cleanout	1.02	307	No	Purple	Private	Collapsed Pipe	SSO Stopped



Quarterly Status Report

12/12/25 4:04 PM	2726 GLENN ST	Cleanout	0.00	-	No	Three Mile	Private	Undetermined	SSO Stopped
12/13/25 4:11 PM	652 CLAIBORNE AVE	Cleanout	18.33	5,498	No	Lynch	Private	Undetermined	SSO Ongoing
12/15/25 8:49 AM	534 CLUB VIEW DR	Cleanout	16.63	4,990	No	Lynch	Private	Undetermined	SSO Ongoing
12/15/25 5:22 PM	3874 WARNER AVE	Cleanout	0.00	-	No	Town	Private	Undetermined	SSO Stopped
12/16/25 2:20 PM	2221 SCANLON DR	Cleanout	15.40	4,621	Yes	Hardy	Private	Undetermined	SSO Ongoing
12/16/25 3:02 PM	312 E NORTHSIDE DR	Cleanout	15.37	4,612	Yes	Eubanks	Private	Undetermined	SSO Ongoing
12/16/25 5:29 PM	3212 LIVINGSTON ROAD	Cleanout	15.27	4,581	No	Town	Private	Undetermined	SSO Ongoing
12/16/25 5:39 PM	780 BROADMOOR DR	Cleanout	0.00	-	No	Eubanks	Private	Undetermined	SSO Stopped
12/16/25 6:33 PM	2414 RIVER OAKS BLVD	Cleanout	0.00	-	No	Purple	Private	Undetermined	SSO Stopped
12/19/25 11:18 AM	3046 CROSSWAY ST	Cleanout	0.00	-	No	Hardy	Private	Undetermined	SSO Stopped
12/22/25 3:18 PM	963 METAIRIE ROAD	Cleanout	9.36	2,809	No	Lynch	Private	Undetermined	SSO Ongoing
12/23/25 7:15 AM	1529 CEDAR PINE DR	Cleanout	0.17	50	No	Trahon	Private	Grease	SSO Stopped
12/23/25 1:40 PM	2729 IDAHO ST	Cleanout	8.43	2,529	No	Town	Private	Undetermined	SSO Ongoing
12/23/25 2:11 PM	229 WESTON ST	Cleanout	8.41	2,523	No	Lynch	Private	Undetermined	SSO Ongoing
12/30/25 4:04 PM	1407 FERNWOOD DR	Cleanout	1.33	399	No	Town	Private	Undetermined	SSO Ongoing
12/31/25 10:07 AM	1426 COOKS AVE	Cleanout	0.58	174	No	Trahon	Private	Undetermined	SSO Ongoing

Appendix B: White Oak (Frontage Road) SSO Photograph

