



JXN Water
PO Box 4505
Jackson, MS 39216



O.B. Curtis Water
Treatment Facility
(Winter 2024)



Winterization through the full enclosure of the
membrane building



Insulation installed
around exposed pipes

Winterization of System

Complete all actions necessary to winterize all drinking water facilities and make them resilient to the impacts of freezing weather

Completed winterization of both drinking water plants as well as the six groundwater wells.

Find us:



Project Information

Current % Complete: 100%

Construction End Date: October 2024

Contractor: Jacobs OMFS

Key Project Highlights

- Installed heat trace and insulation on all susceptible piping at plants and wells
- Installed heaters at groundwater wells
- Installed roof over membrane building